

Salt Waste Processing Facility Project

SRS Citizens Advisory Board Meeting January 2009


Zack Smith
Federal Project Director



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

SRS Liquid Waste System




DWPF - Defense Waste Processing Facility
SWPF - Salt Waste Processing Facility



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure


Liquid Waste Background



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure


Alpha Sorption Process



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure


CSSX Process



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

SWPF Contactor



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure


SWPF Project Layout



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

Annual Funding Requirements



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

Project Level Milestones

FY2002				FY2003				FY2004				FY2005				FY2006				FY2007				FY2008				FY2009				FY2010				FY2011				FY2012				FY2013				FY2014				FY2015			
1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q								

◆ CD-0, Sept. 2002

Phase 1 - Conceptual Design
9/02

◆ CD-1, Mar. 2004

Preliminary Design
3/04

★ PC-2 to PC-3
Nov. 2005

Enhanced Preliminary Design
11/05

◆ Independent Technical Review
Nov. 2006

★ DNFSB Letter
Jan. 2007

Enhanced Final Design
9/06

◆ CD-2/3A

◆ CD-3B

Construction
9/07

System Testing
3/10

Cold Commissioning
7/12

◆ CD-4 Early
May. 2013

◆ CD-4 Late
October. 2015


Schedule Contingency
5/13



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure


Open SWPF Project Risks



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

Open Post Construction SWPF Program Risks



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

Overall Project Status

- 90% design completion review completed.
- Started limited construction and early procurements September 2007.
- Deputy Secretary approved all construction work December 8, 2008.
- Current activities:
 - Basemat construction underway
 - Basemat rebar installation more than 50% complete
 - Drain pipe installation in basemat slab approximately 25% complete
 - Actinide Sorption Drain Tank and Waste Transfer Enclosure basemat concrete slab complete



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

SWPF J Area Aerial Progression – July 2008



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

SWPF J Area Aerial Progression – December 2008



Central Processing Area
Looking East-Northeast



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

Conduit installation in Placement 4 (1/5/09)



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

Installation of embed plates in ASDT Cell (1/2/09)



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

Temperature probes (thermocouples) installed in placement #8 (12/23/08)



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

- BACKUP



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

Construction Materials

- Tons of reinforcing steel – 4,600
- Tons of steel – 3,300
- Cubic yards of concrete – 40,000
- Miles of pipe - 23
- Number of remote actuated valves – 600
- Number of tanks - 75



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

Construction Labor

- Carpenters – 60
- Electricians – 80
- Ironworkers – 50
- Laborers – 30
- Pipefitters/Welders – 180
- 400 Craft for 21 months



EM *Environmental Management*

safety ❖ *performance* ❖ *cleanup* ❖ *closure*

Operations Personnel – Facility Operations

- Engineers and Managers – 35
- Operators – 40
- Laboratory – 20
- Maintenance/Work Control – 35
- Radcon/Safety/QA – 25
- Support Staff – 30
- Total estimated at 185 FTE during operations



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

CD-2 to CD-3 Changes in Costs (\$M)

CD-2 Approved Baseline (based on 25 – 35% design) \$ 900

Baseline Cost Increase Contributors	
Contingency (new risks, increasing risk impacts as identified by the EIR team, and DOE Complex/WTP Lessons Learned)	\$ 186
Engineered Equipment (high escalation realized through vendor bids, industry-wide issues including loss of vendor pool, increased cost to address design evolution including NQA-1 performance requirements and upgrades. Approximately \$18M of these costs were associated with increased materials due to design evolution)	\$ 75
Construction (increased installation labor to address design evolution, increased cost of staff due to industry competition, increased Foreman ratio)	\$ 66
Construction Support (Increased labor to address design evolution quantity increase & support needs, project duration increase, additional staff to address Early Construction and DOE Complex/WTP lessons learned)	\$ 65
Engineering and Design (extension of project schedule, design evolution beyond plan, realized risk of design resource shortage)	\$ 28
Commissioning and Support – (increased project duration/delay costs)	\$ 14
DOE Support (increased duration/delay costs)	\$ 5
Changes to CD-2 Approved Baseline	\$ 439

Total Project Cost **\$ 1,339**



EM *Environmental Management*


safety ❖ performance ❖ cleanup ❖ closure

ISDP Tank 49 Solution Processing

As of Sep 30, 2008


Legend

- Cumulative Tank 49 Solution Scheduled to Support System Plan to date
- Cumulative Tank 49 Solution Processed




Data	Mar-08	Apr-08	May-08	Jun-08	Jul-08	Aug-08	Sep-08	Oct-08
Cumulative Tank 49 Solution Processed	-	3,679	25,584	40,145	61,969	126,630	141,925	-
Cumulative Tank 49 Solution Scheduled to Support System Plan to date	-	3,300	25,300	48,096	71,651	95,207	118,002	129,400
Cumulative Goal Status		Blue	Green	Green	Green	Blue	Blue	

SWPF Decontamination Salt Solution Cesium Concentration Levels (Cilgal)




Note: ARP/MCU Design Decontamination Factor of 12 Based on Number of Contactors
SWPF Design Decontamination Factor of 40,000 Based on Number of Contactors

Cesium Decontamination Factors



Note: ARP/MCU Design Decontamination Factor of 12 Based on Number of Contactors
SWPF Design Decontamination Factor of 40,000 Based on Number of Contactors

Open SWPF Project Risks (\$M)



Risk Titles and Most Likely Impact


- DOE Federal Staffing Insufficient to Support Project (\$10.5M)
- Subcontractor/Vendor Unsatisfactory Performance (\$10.5M)
- Supplemental Analyses/Testing Required due to Oversight Process Issues (\$8.5M)
- Site Interface Problems (\$6.25M)
- Labor Forward Procuring Rates Prove Inadequate for Project (\$3.66M)
- Errors, Omissions, and Change to the Project Baseline (\$2.9M)
- Material, Subcontract, Equipment, and Fabricated Component Escalation (\$18.6M)
- Design Rework During Construction due to Design Changes Post CD-3 (\$15.3M)
- Limited NQA-1 Qualified Vendors (\$9.9M)
- Construction Productivity is Less Than Assumed in Baseline (\$9.1M)
- DOE Fiscal Year (FY) Funding Issues (\$7.5M)
- Cyber Security Imposed on EPC (\$5.7M)
- WACs for DWPF & SPF don't support Full Capacity SWPF Operations (\$4M)
- Labor Shortages (\$3.5M)
- Loss of Key Personnel (\$3.5M)
- Unforeseen Safety Accident/Incident (SWPF Specific) (\$3.5M)
- Weather Delays Impact Construction Activities (\$1.88M)
- Regulatory Interface Requirements are Greater Than Assumed (\$1.3M)
- Resolution of ORR Findings (\$8M)
- General Equipment Failures (\$2.2M)
- ARP/MCU Testing Requires SWPF to add Coalescer (\$12M)
- ARP/MCU or Waste Characterization Info Differs from Baseline (\$29M)
- 80% Confidence Factor (\$37.98M)
- 95% Confidence Factor (\$59.73M)



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

Open Post Construction SWPF Program Risks (\$M)



Total Risk Value= \$2.45B

Risk Titles, IDs, and Most Likely Impact

- Heel and Annuli Waste Cannot Be Processed Through SWPF- Risk #42 (\$337M)
- Rogue Feed Constituents Affect SWPF Decontamination Factor and Throughput- Risk #70 (\$112M)
- Salt Feed Chemical or Radiological Changes Result in Feed That Does Not Meet SWPF WAC - Risk #77 (\$37M)
- Feed Criticality Issues Reduce SWPF Throughput- Risk #101 (\$26M)
- SWPF Operational Risks Reduce Attainment- Risk #168 (\$225M)
- SWPF Not Available in September 2012 - Risk #205 (\$225M)
- SWPF Commissioning and 1Yr Operations Risk - SWPF RAMP (\$26M)
- Infrastructure Modifications Not Complete to Support SWPF Startup - Risk #245 (\$112M)
- Tank Farm Infrastructure Does Not Support SWPF Operations - Risk #90 (\$450M)
- Close Coupling between SWPF and Other Facilities Limits SWPF Throughput - Risk #91 (\$900M)

NOTE: Risk numbers identified are associated with PBS-14 Risk Management Plan



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure