

**Savannah River Site Citizens Advisory Board
Facility Disposition and Site Remediation Committee**

P-Area Operable Unit (PAOU) Update

Presentation By

Ray Hannah

Project Manager

Department of Energy

Savannah River Operations Office

April 20, 2010


Agenda

- **P-Area Operable Unit (PAOU) Background**
- **Current Status**
- **Scope**
- **Strategy**
- **Accomplishments**
- **Conclusion**

List of Acronyms

- **D&D** **Deactivation and Decommissioning**
- **PAOU** **P-Area Operable Unit**
- **RFP** **Request for Proposal**
- **PSA** **Potential Source Area**
- **TPC** **Total Project Cost**

Area Completion Approach





PAOU Background

- **P Area operated from 1954 and shutdown in 1991.**
- **Operable unit comprises approximately 100 acres, includes 17 waste units and, at one time, 42 buildings and ancillary structures.**
- **Facilities in the area included the reactor building, maintenance buildings, administrative building, cooling water basin, pump house, and a coal fired power house.**
- **Reactor was the operational centerpiece of the area and its purpose was to produce special nuclear materials for national defense.**
- **The PAOU is the first reactor area to be addressed under the area completion process.**

PAOU Area Completion Objectives

- **Remediate waste units.**
- **In-Situ Decommission Reactor Building.**
- **At completion, the P-Area Operable Unit will be safe for industrial reuse.**

P-Area Operable Unit



P-Area Operable Unit Scope

- **This project is being safely performed as part of the Recovery Act funding at a TPC of \$270M. Scope includes:**
 - **D&D of P-Reactor Building**
 - **Evaporation of four million gallons of water from the Disassembly Basin**
 - **The placement of approximately 130,000 cubic yards including:**
 - **Below grade spaces**
 - **Reactor Vessel**
 - **Disassembly Basin**
 - **The removal and disposal of above-grade Disassembly Basin structure and concrete cap installation**
 - **Ventilation Stack and Gantry Crane removal**
 - **Roof modifications and sealing of building**
 - **Batch Plant operations and maintenance**
 - **Upgrades to railroads and roads used for transporting grout materials**

P-Area Operable Unit Scope

(continued)

- **Remediate waste units:**
 - **P-Area Cask Car Railroad Tracks**
 - **PSA-3A and 3B waste units**
 - **P007 Outfall**
 - **P-Process Sewer Lines**
 - **P-Ash Basin**


P-Reactor Facility – Remediation Strategy



P-Reactor Facility Overview

- Approach is to deactivate and in-situ decommission facility to include: evaporate disassembly basin water; grout basin; remove above grade portion of disassembly basin wing and cap basin; grout the below-ground portions of the reactor buildings; remove ventilation stack and gantry crane; modify roofs and seal building.

Reactor In-Situ End-State Cross Section



P-Area Operable Unit Accomplishments

- **P-Reactor Facility:**
 - Safely performing work
 - Completed deactivation
 - Removed exterior metal and piping from reactor building
 - Installed temporary power and lighting
 - Prepared facility for decommissioning
 - Installed and operating 6 Disassembly Basin Water evaporators with 4 additional undergoing testing
 - Completed Gantry Crane removal
 - Awarded contracts for stack removal/below-grade grouting and modify roofs / seal building

P-Area Gantry Crane Mobilization / Removal Crane Assembly



Gantry Crane: Before and After



P-Area Operable Unit Accomplishments (continued)

- **Achieved mechanical completion of the P-Cask Car Railroad Tracks Soil Contamination Removal.**
 - **Excavated and disposed on site 70 cubic yards of radiologically contaminated soil and debris**
- **Began remediation well installation at PSA 3A and 3B.**
- **Completed vegetation removal for Ash Basin remediation and soil stockpiling.**
- **Installing Batch Plant to provide grout to both P and R Reactor decommissioning.**

P-Area Cask Car RR Tracks Remedial Action





U.S. DEPARTMENT OF
ENERGY


Savannah River Site

P Area Batch Plant Mobilization



P-Ash Basin

- Installed 1500 linear feet of erosion control fencing
- Completed removal of 35-acres of vegetation to prepare site for clean soil cover
- Completed sampling around the P Area Ash Basin to determine ash thickness



Conclusion

- **Work is performed safely.**
- **Significant field activities underway leading to decommissioning first SRS Weapons Production Reactor.**
- **Stakeholder involvement contributing to cost effective cleanup.**