

# ***Savannah River Recovery Act Program***

***Office of Environmental Management  
Savannah River Operations Office  
Savannah River Site  
Aiken, South Carolina***



U.S. DEPARTMENT OF  
**ENERGY**

## ***Savannah River Site Citizens Advisory Board Meeting***

### ***Update on Savannah River Recovery Act Program***

September 27, 2010

Presented by

Zack Smith, Director

Savannah River Recovery Act Program



# Presentation Overview

## ❖ Project Performance

- TRU
- P & R Reactor
- M & D Area
- P & R Ash Basin

## ❖ Foot Print Reduction



105-R Decommissioning  
Removing HEPA Filters



# Project Performance- TRU



U.S. DEPARTMENT OF  
**ENERGY**

Savannah River Site

	June 2010	July 2010
CPI	0.73	1.00
SPI	0.78	1.00

## ❖ Scope of Work:

- Disposition 5,000 cubic meters legacy waste Dec. 2012

## ❖ Challenges:

- Project baseline developed using historical SRS experience in limited operational experience in repacking large boxed waste
- Key Areas that were under estimated:
  - Contaminated water in container and drum integrity issues
  - Worker protection controls for opening and resizing/ repackaging high Plutonium Equivalent Curie (PEC) waste
  - Significantly higher Pu-238 concentrations requiring additional controls, more 85 gallon overpacks
  - Facility modifications to address fire egress life safety code
  - Extensive training for newly hired ARRA works
  - Increased scope of dispositioning 5,000 cubic meters of TRU waste by the end of 2012

## ❖ Achievements & Path Forward:

- Project changes recognized & incorporated
- Resumed WIPP Shipments on August 19<sup>th</sup>
- Repackaged 22 of 25 large steel boxes in H-Canyon (currently 2 months ahead)
- Awarded TRUPACT-III fabrication in September




# TRU Accomplishments



U.S. DEPARTMENT OF  
**ENERGY**

Savannah River Site

## TRU Legacy Waste Program



Status Date: September 2010





# TRU Accomplishments





U.S. DEPARTMENT OF  
**ENERGY**

Savannah River Site

## Total Legacy TRU Program Waste Disposition

**TRU Waste**

Through September 10, 2010



# Project Performance- P & R Reactor



U.S. DEPARTMENT OF  
**ENERGY**

Savannah River Site

	June 2010	July 2010
R- Reactor- CPI	1.38	.94
R- Reactor- SPI	0.60	1.02
P- Reactor- CPI	2.38	.91
P- Reactor- SPI	0.69	1.30

## ❖ Scope of Work:

- Grout reactor building below grade, vessel, disassembly basin
- Modify selected roofs for drainage
- Remove stack to +55 foot-level
- Seal reactor building exterior

## ❖ Challenges:

- Started late
- Grout Supply Subcontract impacted by Davis Bacon determination
- Davis Bacon determination delayed awards of major procurements and construction start
- Cost saving resulting from competitive bid





# Achievements and Path Forward- P & R Reactor

## P Reactor

- 60,000 out of the 100,000 cubic yards of grout placed in reactor
- Evaporated 3.5 of 4.2 mgals disassembly basin water
- Initiated roof modification preparations



Grouting and Roof Modifications

## R Reactor

- Completed moderator draining -40 level
- Mobilized in the -40 level to start grouting
- Completed 94% grouting in the disassembly basin
- Removed HEPA Filter



Grouting basin was stopped about 18 inches below floor level to allow removal of handrails. Photo shows basin with handrails removed



# Project Performance- M & D Area



U.S. DEPARTMENT OF  
**ENERGY**  
Savannah River Site

	June 2010	July 2010
CPI	.88	.89
SPI	1.02	1.03

## ❖ Scope of Work:

### ➤ M Area:

- 45 acres in size; includes former reactor fuel manufacturing area
- Contaminated with volatile organic compounds
  - ◆ Construct 2 Passive Soil Vapor Extraction

### ➤ D Area:

- 210 acres; location former heavy water production facilities
- Contaminated with volatile organic compounds
  - ◆ Remove PCB coatings from 420-D (Pump House) slab
  - ◆ Remediate tritium-contaminated soils and concrete
  - ◆ Remediate portion of D Ash Basin

## ❖ Challenges:

### ➤ D Area Moderator Facility:

- Treatability study data led to need for larger sized detritation cells
- Increased depth of PCB contamination at 420-D slab required additional time and labor

### ➤ D Area Bubble Tower:

- Required remediation of larger area, requiring installation of more remediation wells
- Bid procurement higher than estimated cost





# Achievements and Path Forward- M & D Area



## M Area

- ❖ Completed August 2010

## D Area

- ❖ Completed installation of 11 enhanced passive soil vapor extraction wells
- ❖ Completed Thermal Detritiation Treatability Study
- ❖ Two campaigns performed under Treatability Study successfully remediated 165 cubic yards of tritiated concrete and soil
- ❖ Started construction of three additional Thermal Detritiation Units
  - Units will be used along with unit used in Treatability Study to remediate remaining inventory of tritiated concrete and soil



# Project Performance- P and R Ash Basin



U.S. DEPARTMENT OF  
**ENERGY**

Savannah River Site

	June 2010	July 2010
R- Ash Basin- CPI	1.38	.94
R- Ash Basin- SPI	0.60	1.02
P- Ash Basin- CPI	2.38	.91
P- Ash Basin- SPI	0.69	1.30

## P Ash Basin-

### ❖ Scope of Work:

- 40 acres in size; received ash sluice water from P Powerhouse operations (1953-1991)
- Consolidate ash into basin; install 2-foot thick non-structural soil cover over consolidated ash and soil

### ❖ Challenges (All past, none current):

- Late start
- Additional 5 acres of ash found outside footprint
- Soil Stockpiling equipment costs greater than planned

## R Ash Basin-

### ❖ Scope of Work:

- 14 acres in size; received ash sluice water from R Powerhouse operations (1953-1964)
- Consolidate ash into basin; install 2-foot thick non-structural soil cover over consolidated ash and soil
- Construction is underway

### ❖ Challenges (All past, none current):

- Late start
- Unplanned Roadway
- Soil Stockpiling equipment costs greater than planned





# Achievements and Path Forward- P & R Ash Basin

## ❖ Achievements:

- Completed vegetation removal
- Project performance is strong
- Expected to complete on schedule and below cost estimates



R Ash Basin 8/20/2010



R Ash Basin 9/02/2010

# Savannah River Site



Planned Date	Actual Date	Area	Waste Units / Facilities	Square Miles	Square Miles Completed
Jan-10	Jan-10	P Area	P-Area Reactor Area Cask Car Rr Tracks, NEN	3.9	3.9
Jan-10	Jan-10	P Area	ECODS P-2 (South of P-Area) (Issue ROD)	3.9	3.9
Jan-10	Jan-10	R Area	R-Area Reactor Area Cask Car Rr Tracks, NEN	1.8	1.8
Jan-10	Jan-10	R Area	ECODS B-1A, -1B, -1C (East of B Area Reactor) (Issue ROD)	1.8	1.8
Jan-10	Jan-10	R Area	Complete D/O of 710-B LPTC Hazard Waste Storage Facility	7.0	7.0
Jan-10	Jan-10	R Area	Gunsite 013 Rubble Pile, NEN	1.8	1.8
Jan-10	Jan-10	R Area	Rubble Pile Across From Gunsite 012, NEN	1.8	1.8
Aug-10	Aug-10	M Area	ECODS G-3 (Adjacent to Gunsite 012), NEN	1.8	1.8
Aug-10	Aug-10	M Area	Potential Release of Heavy Metals From 321-A1 SL	9.9	9.9
Aug-10	Aug-10	M Area	Salvage Yard, 741-A	9.9	9.9
Aug-10	Aug-10	M Area	Underground Sump 321 M #002 321-A	9.9	9.9
Aug-10	Aug-10	M Area	Potential Release From P-Area Disassembly Basin, 106-A (Issue ROD)	3.9	3.9
Jan-11	Jan-11	P Area	Potential Release From P-Area Rr Cooling Water, 18M/190-P (Issue ROD)	3.9	3.9
Jan-11	Jan-11	P Area	Spill On 1/15/79 of 500 Gals of Contaminated Water, NEN	3.9	3.9
Sep-10	Sep-10	B Area	B-Area Groundwater, NEN	1.8	
Sep-10	Sep-10	B Area	D/O of 185-3K Cooling Tower	36.5	
Oct-10	Oct-10	R Area	Gunsite 218 Rubble Pile, 631-23G (Issue ROD)	1.8	1.8
Mar-11	Mar-11	R Area	Cooling Water Effluent Sump, 107R	1.8	1.8
Mar-11	Mar-11	R Area	R-Area Process Sewer Lines as Abandoned	1.8	1.8
May-11	May-11	B Area	ECODS B-3 (East of B Area, South of Road C)	7.0	7.0
May-11	May-11	B Area	ECODS B-5 (Adjacent to ECODS B-3)	1.8	1.8
May-11	May-11	B Area	Area On the North Side of Building 105-R, NEN	1.8	1.8
May-11	May-11	B Area	Laydown Area North of 105R, NEN	1.8	1.8
May-11	May-11	B Area	Release From Decor R-Reactor Disassembly Basin	1.8	1.8
May-11	May-11	B Area	Combined Spills North of Building 105-R, NEN	1.8	1.8
May-11	May-11	B Area	Potential Release of Nalco/PHI 504 From 183-2R, NEN (Issue ROD)	1.8	1.8
May-11	May-11	B Area	Potential Release From B-Area Disassembly Basin, 105-R (Issue ROD)	1.8	1.8
May-11	May-11	B Area	R-Area Process Sewer Lines as Abandoned	5.9	5.9
Jul-11	Jul-11	B Area	B-Area Ash Basin, 188-0R	1.8	1.8
Aug-11	Aug-11	D Area	D-Area Coal Pile Runoff Basin, 439-D	5.3	5.3
Aug-11	Aug-11	D Area	D-Area Waste Oil Facility, 434-100	5.3	5.3
Aug-11	Aug-11	D Area	D-Area Asbestos Pit, 080-20G	5.3	5.3
Aug-11	Aug-11	D Area	D-Area Process Sewer Lines as Abandoned, NEN	5.3	5.3
Aug-11	Aug-11	D Area	D-006 Petroleum Release Site, NEN	5.3	5.3
Sep-11	Sep-11	M Area	Small Arms Training Area (SATA), NEN	9.9	9.9
Sep-11	Sep-11	D Area	Combined Spills From 435-D and Associated Areas	5.30	5.30
Sep-11	Sep-11	B Area	D/O of 770-U Heavy Water Component Test Reactor	8.95	8.95
Sep-11	Sep-11	R Area	D/O of 105-R Reactor Building Complex	2.80	2.80
Sep-11	Sep-11	P Area	P-Area Ash Basin (Including Duffel P-007), 118-0P	3.90	3.90
Sep-11	Sep-11	P Area Pond	D/O of 631-602 Primary Transformer Substation/631-60	1.60	1.60
Sep-11	Sep-11	P Area Pond	D/O of 631-402 PAA Pump House	1.60	1.60
Sep-11	Sep-11	P Area Pond	D/O of 631-705 Pump House Equip Building - Adjacent to 631-1G	1.60	1.60
Sep-11	Sep-11	P Area Pond	D/O of 631-205 Chlorine Building	1.60	1.60
Sep-11	Sep-11	P Area Pond	D/O of 735-5G Greenhouse	2.60	2.60
Dec-11	Dec-11	P Area	D/O of 735-6S Greenhouse	3.9	3.9
Sep-12	Sep-12	C Area	D/O of 105-P Reactor Building Complex	1.9	1.9
Sep-12	Sep-12	C Area	C Area Reactor Cask Car Railroad Tracks as Abandoned (NEN)	1.9	1.9
Sep-12	Sep-12	C Area	Potential Release From C Area Disassembly Basin & C Area Reactor Cooling Water System 186/190-C	1.9	1.9
Sep-12	Sep-12	C Area	717-C Contaminated Maintenance Facility	1.9	1.9
Sep-12	Sep-12	C Area	108-3C Fuel Unloading Facilities Power	1.9	1.9
Sep-12	Sep-12	C Area	90A-89S Detention Basin for 100-C Containment	1.9	1.9
Sep-12	Sep-12	C Area	ECODS C-1	1.9	1.9
Sep-12	Sep-12	C Area	C Area Process Sewer Lines as Abandoned	1.9	1.9
Sep-12	Sep-12	C Area	C Area Reactor Discharge Canal	1.9	1.9
Sep-12	Sep-12	C Area	C Area Groundwater Operable Unit	1.9	1.9
Actual Sq Miles				233.6	75.1

Completed	Behind schedule
Completed	Completed



# Footprint Reduction



U.S. DEPARTMENT OF  
**ENERGY**  
Savannah River Site

Planned Date	Actual Date	Area	Waste Units / Facilities	Square Miles	Square Miles Completed
Jan-10	Jan-10	P Area	P-AREA REACTOR AREA CASK CAR RR TRACKS, NBN	3.9	3.9
Jan-10	Jan-10	P Area	ECODS P-2 (South of P-Area) (Issue ROD)	3.9	3.9
Jan-10	Jan-10	R Area	R-AREA REACTOR AREA CASK CAR RR TRACKS, NBN	1.8	1.8
Jan-10	Jan-10	R Area	ECODS R-1A, -1B, -1C (EAST OF R REACTOR) (Issue ROD)	1.8	1.8
Jul-10	Jul-10	B Area	Complete D&D of 710-B SRTC Hazard Waste Storage Facility	7.0	7.0
	Jul-10	R Area	GUNSITE 012 RUBBLE PILE, NBN	1.8	1.8
	Jul-10	R Area	RUBBLE PILE ACROSS FROM GUNSITE 012, NBN	1.8	1.8
	Jul-10	R Area	ECODS G-3 (ADJACENT TO GUNSITE 012), NBN	1.8	1.8
	Aug-10	M Area	POTENTIAL RELEASE OF HEAVY METALS FROM 321-M SL	9.9	9.9
	Aug-10	M Area	SALVAGE YARD, 741-A	9.9	9.9
	Aug-10	M Area	UNDERGROUND SUMP 321 M #001 321-M	9.9	9.9
	Aug-10	M Area	UNDERGROUND SUMP 321 M #002 321-M	9.9	9.9
	Jul-10	P Area	POTENTIAL RELEASE FROM P-AREA DISASSEMBLY BASIN, 105-P (Issue ROD)	3.9	3.9
	Jul-10	P Area	POTENTIAL RELEASE FROM P-AREA RX COOLING WATER, 186/190-P (Issue ROD)	3.9	3.9
Jun-11	Jul-10	P Area	SPILL ON 3/15/79 OF 500 GALS OF CONTAM WATER, NBN	3.9	3.9
Sep-10		R Area	R-AREA GROUNDWATER, NBN	1.8	
Total Sq Miles					75.1
Completed	Completed ahead of schedule	Behind Schedule			






# SRS Footprint Reduction



U.S. DEPARTMENT OF  
**ENERGY**  
Savannah River Site



310 square mile site

## EM Footprint Reduction by FY11

P&R 20% 84.7 miles

M&D 26% 81.3 miles

Sitewide 21% 50.45 miles

Total 67% 216.45 miles

## EM Footprint Reduction by FY12

P&R 8% 17.1miles

Total Percentage 75%

Total Square Miles 233





# Summary



U.S. DEPARTMENT OF  
**ENERGY**

Savannah River Site

- ❖ **Major progress achieved under ARRA**
  - 912 cubic meters of TRU shipped to date
  - 1980 cubic meters of TRU processed to date
  - 75.1 miles Footprint Reduction achieved
- ❖ **Aggressive / Manageable plans for continued progress**
  - **Focused**
    - TRU Disposition
    - Footprint Reduction



TRU Waste Shipment leaving E Area to WIPP

