



F/H Laboratory Deactivation Project

Trey Gilland Savannah River Nuclear Solutions F/H Laboratory Deactivation Project Manager

Brief to SRS Citizens Advisory Board

January 2024

SAVANNAH RIVER SITE • AIKEN • SC • WWW.SRS.GOV

SRNS-N2000-2023-00015

F/H Laboratory - Background

• F/H Laboratory Purpose:

Initially provided laboratory services for F-Area and H-Area facilities (e.g., Canyons and Tank Farms) in support of chemical separations

- Laboratory Services Later Expanded to Support Additional Missions:
 - Special Heavy Water Analysis supporting the International Atomic Energy Agency (IAEA)
 - Asbestos Analysis for SRS and DOE Complex Wide Decommission and Demolition (D&D) Activities
 - Plutonium Metal Exchange Program with Los Alamos National Laboratory (LANL)
 - Performed Testing for IAEA and LANL using Thermo Ionization Mass Spectrometry (TIMS) and Inductively Coupled Plasma with Mass Spectrometry (ICP-MS)

F/H Laboratory Buildings:

- 772-F placed in service in mid-1950s two-story structure (one above grade and one below grade)
- 772-1F placed in service in 1987 one story with second floor supply HVAC room
- 772-4F placed in service in 1993 Main exhaust ventilation building for 772-F
- Other support structures: Chiller Building/Cooling Tower; External Transformers; Standby Diesel Generator; External Storage Buildings



F/H Laboratory – Layup and Deactivation (FY18 through FY23)



F/H Laboratory – Layup and Deactivation (status at end of FY23)

- Completed Deactivation of 71 of 71 Gloveboxes
- Completed Deactivation of 110 of 118 Radiohoods
 - All contaminated Radiohoods have been deactivated
- Completed Deactivation of 96 of 105 Radiobenches
 - All contaminated Radiobenches have been deactivated
- Completed Deactivation of 53 of 58 Labs / Rooms
 - All contaminated labs, service chases and associated support rooms have been deactivated
- Shutdown Exhaust Ventilation Systems
 - Glovebox Exhaust
 - High Level Drain Exhaust
 - Shielded Cell Exhaust
 - Vacuum System supporting analytical equipment

Active Containment Units





Active Lab (Typical)





F/H Laboratory – Layup and Deactivation (Before and After Deactivation Photos)

Typical Lab Before/After Deactivation



Cells Before/After Deactivation





Glovebox Before/After Deactivation



January 2024 F/H Laboratory Deactivation Zone Maps





Deactivation Complete
Deactivation in Progress (FY24)
FY24 Partial Deactivation

FY24 "PIVOT" from Typical Zone Deactivation to Unconditioned Air



- Mid-FY23, Organized Task Team to Review Deactivation End Points & Evaluate S&M Costs
- Identified Steam Usage as Significant S&M Expense (~\$4M Annually)
- Determined Deactivation Could Proceed with No Steam, Unconditioned Air
- Made Decision to "PIVOT" to End Points Resulting in No Steam, and Unconditioned Air
- ~3-4M Annual Utility Savings Helps Fund Remaining Deactivation

Building 772-1F

- Deactivate Radiological Buffer Area (RBA) corridors and rooms
- Isolate and drain steam and water services (Unconditioned Air)
- Shutdown supply HVAC units and reduce exhaust ventilation to one fan
- Deactivate diesel generator, fuel tank and electrical switchgear
- Deactivate remaining exhaust fan, HEPA filter room and stack
- Complete electrical and mechanical isolations

Building 285-3F

- Isolate and drain steam and water services (Unconditioned Air)
- Remove hazardous materials (e.g., chemicals and refrigerant)
- Complete electrical and mechanical isolations

Building 772-F

- Install remote monitoring project allows equipment monitoring outside of F-Area
- Disposition remaining chemicals
- Deactivate five remaining clean labs and containment units
- Isolate and drain steam and water services (Unconditioned Air)
- Deactivate Control Room follows remote monitoring project completion
- Deactivate office spaces, storage areas and maintenance shops
- Deactivate diesel generators, fuel tanks and electrical switchgear
- Shutdown supply HVAC units and reduce exhaust ventilation to one fan
- Complete electrical and mechanical isolations
- Disposition four waste tank cells for long term rainwater intrusion management