



U.S. DEPARTMENT OF
ENERGY

OFFICE OF
**ENVIRONMENTAL
MANAGEMENT**

Defense Waste Processing Facility Update


Roberto Gonzalez

Liquid Waste Program Manager
Savannah River Operations Office

August 2016

Purpose


- Provide update on the Defense Waste Processing Facility
 - 20 years of Production
 - FY16 Production
- Status on the Interim Canister Storage Double-Stack project.



51 Tanks


- 8 operationally closed
- 4 bulk waste removed
- old style – 37% of space used
- new style – 76% of space used

An Integrated System



Vitrification Process

Tank Farm




Glass Waste Storage



Transporter




DWPF Chemical Processing



Class Waste Storage Building 2


Glass Melting & Canister Closure



Canister Cleaning




Welding



- On schedule to produce desired number of canisters this year
- Canister Production Rate
 - FY16 125 to 150
 - FY17 100 with 5 month SWPF tie-in outage
- Canisters Produced To Date (July 25, 2016) 4,081
- Estimated Total Canister Production 8,170
- Canisters Produced (% of Total) 50%

DWPF 20 Years of Production


4000th
DWPF Canister
being moved to the
Glass Waste Storage
Building 2




EM-1 Monica Regalbuto's Ride on the SGT
May 12, 2016



- **No 3rd Glass Waste Storage Building (GWSB)**
 - Large upfront cost & future D&D cost
 - Line Item 12-D-403 (~ \$130 million) has been cancelled
 - SRS Liquid Waste System Plan, revision 20, approved on March 21, 2016, determined that additional storage of space of vitrified canisters is not needed until 2029 due to GWSB #1 double stacking initiative.
- **Interim Canister Storage – Double Stack**
 - GWSB#1 Capacity Increased from 2,262 to 4,524
 - GWSBs Capacity Increased to 6,864 providing space through FY 29
 - Still need space for approximately 1,306 more canisters




- Two canisters per location (vs. one can per location)
- Lower canister on support on vault floor (vs. cross bar support 3' off floor)
- Upper canister placed directly on top of lower canister
- Upper canister extends into operating deck floor, but remains below grade
- Shield plug redesigned for equivalent radiological protection



Glass Waste Storage Building 1 Vault

- **Inside vault looking across rows of canister supports**
- **Inside canister storage location**
 - Minimum Opening in floor is 27 inch ID
 - Cross Bar Assembly is 1 ½ inch x 3 inch galvanized carbon steel bars
 - Cross Bar Assembly~ 18 ft down with 30 inch OD
 - 2 sets of guides (3 tabs each) to guide canisters
 - Bottom guides sit 5 inches above cross bar assembly



SRR Developed Remote Cutting Tool



Crossbar Cutting Tool In Field



Completed Crossbar Cut

1. *Tool capable of removing 1 ½ inch x 3 inch galvanized steel*
2. *Control amount of water and carbon steel particles*
3. *Minimum efficiency of 2 storage locations per shift*



First Canister Support Crossbar Removed



Shield Plug Replacement

Double Stack Progress

- Progress in FY 16
 - 234 crossbars have been removed (July 26, 2016)
 - 150 of 150 positions planned have new plates and new plugs installed (July 26, 2016)
- Shielded Canister Transporter software and hardware modifications complete to support double stacking in August
- Other progress:
 - Heat Model supports canisters produced to date and future sludge batch forecast
 - Seismic/Structural calculations support adequate margin for static and seismic performance category and canister integrity
 - Radiological calculations and field surveys confirm dose rates during modification w/o completely emptying vault
 - Canister Double Stack activities will not alter the Hazard Category
 - DSA change to update configuration change is complete



**Questions
And
Comments?**

Acronym List

DWPF: Defense Waste Processing Facility
SWPF: Salt Waste Processing Facility
ARP: Actinide Removal Process
MCU: Modular Caustic Side Solvent Extraction Unit
BWRE: Bulk Waste Removal Efforts
GWSB: Glass Waste Storage Building
LPPP: Low Point Pump Pit
SRAT: Sludge Receipt and Adjustment Tank
MCi: Million Curies
SME: Slurry Mix Evaporator
MFT: Melter Feed Tank
SCT: Shielded Canister Transporter
GWSP: Glass Waste Storage Project
FY: Fiscal Year
HLW: High Level Wastes