

# System Plan Revision 19

Pete Hill  
Manager, System Planning  
Savannah River Remediation

June 2014



SRR-LWP-2014-00025



*We do the right thing.*

## Fulfill Savannah River Site Citizens Advisory Board request for briefing on Revision 19 of the Liquid Waste System Plan


*We do the right thing.*

- Liquid Waste System Overview/Status
- Rev 19 Inputs & Assumptions
- Rev 19 Results
- Summary




## Operational Goals

- ✓ Radionuclides to glass
- ✓ Chemicals to Saltstone
- ✓ Tanks closed



*We do the right thing.*



*Safe receipt from H-Canyon, treatment, and disposition of SRS liquid waste requires synchronization of several highly interdependent nuclear facilities and chemical operations*


- Changes to System Plans are driven by:
  - Advances in Technology
  - Change in Sequencing
  - Acceleration Opportunities
  - Funding Adjustments

*We do the right thing.*

- August 2013 inputs and assumptions (modified April 2014 & May 2014) for Rev. 19 of the Liquid Waste System Plan:
  - \$407.1M new Budget Authority (BA) to the LW contractor in FY14
  - \$430M/yr (constant dollar funding) to the LW contractor FY15-FY19
    - Includes Line Item funding, including assigned contingency, for SDUs beginning with SDU-7
    - Includes Glass Waste Storage Project (GWSP) Line Item beginning in FY15
  - \$525 M (in FY20 and escalated thereafter) per year until the end of the program.
    - Includes \$80M/yr (in FY20 and escalated thereafter) for operation of SWPF



*We do the right thing.*



- Using these inputs, two significant impacts of the lower funding levels are realized:
  - SWPF is not supported at its rated capacity upon startup
  - After grouting Tanks 5, 6, 12, & 16 no tanks are grouted until 2024



# System Plan Revision 19

## Specific Results

*We do the right thing.*

- SWPF operations not supported at rated capacity
  - Sufficient salt batch blend tanks not available at SWPF startup
  - ARP/MCU operations limited due to funding and SDU space
  - Funding for DWPF enhancements not available until FY20 with completion in 2022
  - ELAWD II enhancements and increased staffing at Saltstone not funded until FY24
  - Inability to afford sludge waste removal at a pace sufficient to support desired canister and salt throughput
  - Limited canister storage locations prior to completion of the GWSP
- Comparison of SWPF capability versus predicted throughput modeling shows a cumulative difference of over 18 million gallons between FY19 and FY24, representing an additional two years to the Liquid Waste lifecycle

Fiscal Year	SWPF Capacity	Rev 19	Delta
FY19	4.625 Mgal	4 Mgal	-0.625 Mgal
FY20	7.2 Mgal	3 Mgal	-4.2 Mgal
FY21	7.2 Mgal	3 Mgal	-4.2 Mgal
FY22	9 Mgal	6 Mgal	-3 Mgal
FY23	9 Mgal	6 Mgal	-3 Mgal
FY24	9 Mgal	6 Mgal	-3 Mgal
<b>Total</b>	<b>46.025 Mgal</b>	<b>28 Mgal</b>	<b>-18.025 Mgal</b>

*We do the right thing.*

- Tank Closure Activities

- Grouting of Tanks 5 and 6 completed in FY14
- Grouting of Tanks 16 and 12 to be complete in FY16 (FFA date: FY15)
- Given the Rev 19 inputs, next tank grouting occurs in 2024

- Interim Salt Processing

- ARP/MCU operations provide tank space for preparation of sludge batches for DWPF, support of waste receipts from H-Canyon, progress towards closure of old-style tanks, and support of SWPF upon startup in 2018
- ARP/MCU will utilize NGS
- ARP/MCU throughput is determined by:
  - Operator staffing levels at Saltstone & ARP/MCU
  - Availability of Saltstone Disposal Unit space
  - Availability of canister storage
  - Funding to perform sludge waste retrievals
- Salt processing at ARP/MCU will continue until 6 months prior to SWPF startup then shutdown for transfer line modifications to tie SWPF in to the Liquid Waste System


Fiscal Year	ARP/MCU Production Forecast (kgal)
FY14	800
FY15	1,500
FY16	1,200
FY17	2,000
FY18	1,000



*We do the right thing.*

### • Sludge Processing

- DWPF canister production synchronized with ARP/MCU production
- GWSB 2 had 822 available canister storage locations at start of FY14
- Limited storage capacity in GWSB 2, and expected timing of the GWSP line item, limits DWPF operation until FY19
- Bulk sludge waste retrievals and sludge batch washing and qualification are limited to just-in-time supply



Fiscal Year	Expected Canister Production
FY14	125
FY15	155
FY16	135
FY17	170
FY18	160
FY19	275
FY20	275
FY21	275
FY22	275
FY23	275

*We do the right thing.*

- Saltstone Disposal Unit (SDU) Construction

- SDU required to support grout production and salt treatment at either ARP/MCU or SWPF
- Without available SDU space, Salt treatment cannot occur
- SDU construction costs have significant impact to overall funding profile
- SDUs must be available as follows to prevent impacting planned salt processing:

Saltstone Disposal Unit	Need Date
SDU 6	May 2017
SDU 7	October 2021
SDU 8	December 2023
SDU 9	September 2025





*We do the right thing.*

Parameter	Revision 18	Revision 19
Final Type I, II, and IV tanks BWRE complete	2023	2028
Final Type I, II, and IV tanks complete operational closure	2028	2032
Complete bulk sludge treatment	2026	2030
Complete bulk salt treatment	2028	2033
Complete heel treatment	2032	2039
SCIX for supplemental salt waste treatment	Yes	No
Next generation extractant for increased SWPF throughput	Yes	Yes
Maximum canister waste loading	40 wt%	40 wt%
Nominal annual canister throughput rate	275	275
Total number of cesium-only canisters produced	0	0
Radionuclides (curies) dispositioned in SDF within LW Strategy	Yes	Yes

*We do the right thing.*

- Maximize salt treatment by supporting SWPF at rated capacity
  - LWSP Rev 19 § 5.1

*We do the right thing.*

- Scope

- DWPF Enhancements, ELAWD Phase II, SPF @ 24/7, Accelerate Sludge BWRE
- Enhance ARP/MCU production
- Accelerate SDU Construction
- Increase GWSB #1 capacity

- Results

Fiscal Year	Rev 19 ARP/MCU	Alt Case ARP/MCU	Rev 19 SWPF	Alt Case SWPF	Parameter	Rev 19	Alt Case
FY14	800	800					
FY15	1,500	1,500			Final Type I, II, & IV tanks BWRE complete	2028	2027
FY16	1,200	1,200					
FY17	2,000	4,700			Final Type I, II, & IV tanks grout complete	2032	2031
FY18	1,000	2,350					
FY19			4,000	4,625	Complete bulk sludge treatment	2030	2028
FY20			3,000	7,200			
FY21			3,000	7,200	Complete bulk salt treatment	2033	2031
FY22			6,000	9,000			
FY23			6,000	9,000	Complete heel treatment	2039	2037
FY24			6,000	9,000			
					SCIX for supplemental salt waste treatment	No	No
<b>Total</b>	<b>6,500</b>	<b>10,550</b>	<b>28,000</b>	<b>46,025</b>			

*We do the right thing.*

- Currently under development - Due August 15, 2014
- While maintaining risk reduction, emphasize removing waste from old-style tanks and providing enhanced capability for feeding SWPF



*We do the right thing.*

## Lessons Learned from Rev 19 modeling:

- Importance of SWPF in lifecycle planning
- Importance of near term salt processing
- Need for SWPF support projects
- Need/Importance of SDUs

*We do the right thing.*

<b>ARP</b>	<b>Actinide Removal Process</b>
<b>BWRE</b>	<b>Bulk Waste Removal Efforts</b>
<b>DOE</b>	<b>Department of Energy</b>
<b>DOE-EM</b>	<b>Department of Energy - Environmental Management</b>
<b>DWPF</b>	<b>Defense Waste Processing Facility</b>
<b>ELAWD</b>	<b>Enhanced Low Activity Waste Disposal</b>
<b>FFA</b>	<b>Federal Facilities Agreement</b>
<b>FY</b>	<b>Fiscal Year (October 1st - September 30th)</b>
<b>GWSB</b>	<b>Glass Waste Storage Building</b>
<b>LWSP</b>	<b>Liquid Waste System Plan</b>
<b>MCi</b>	<b>Million Curies</b>
<b>MCU</b>	<b>Modular Caustic-side Solvent Extraction Unit</b>
<b>Mgal</b>	<b>Million Gallons</b>
<b>NGS</b>	<b>Next Generation Solvent</b>
<b>SCIX</b>	<b>Small Column Ion Exchange</b>
<b>SDI</b>	<b>Salt Disposition Integration</b>
<b>SDU</b>	<b>Saltstone Disposal Unit</b>
<b>SRR</b>	<b>Savannah River Remediation, LLC</b>
<b>STP</b>	<b>Site Treatment Plan</b>
<b>SWPF</b>	<b>Salt Waste Processing Facility</b>