

Liquid Waste System Plan Rev 23

Pete Hill

7/25/2023



Acronyms



- ABD – Accelerated Basin Inventory
- D&D – Decontamination and Decommissioning
- DBD – Different by Design (SRMC teaming subcontractor)
- DWPF – Defense Waste Processing Facility
- FFA- Federal Facilities Agreement
- FTF – F Tank Farm
- FY – Fiscal Year
- g/m³ – Grams per Cubic Meter
- GPM – Gallons Per Minute
- HTF – H Tank Farm
- LW – Liquid Waste
- Mgal – millions of gallons
- NGS – Next Generation Sample
- PCWR – Preliminary Cease Waste Removal
- SDU – Saltstone Disposal Facility
- SE – Strip Effluent
- SEFT – Strip Effluent Feed Tank
- SME – Slurry Mix Evaporator
- SRAT – Sludge Receipt and Adjustment Tank
- SRMC – Savannah River Mission Completion (current Liquid Waste Contractor)
- SWPF – Salt Waste Processing Facility

Fulfill Savannah River Site Citizens Advisory Board request for briefing on Revision 23 of the Liquid Waste System Plan

Rev 23 was approved by DOE in May 2023 and contains a single case that finishes the Liquid Waste Mission by the end of 2037 (Finish in 15) consistent with the FFA agreement Vision/Goals

- **Utilized the newly developed DBD model to identify improvements to accelerate mission completion to 2037**
- **Acceleration assumes implementation of a series of optimizations and improvements in processes**
- **There are opportunities to further accelerate tank closures**

Inputs and Assumptions



- **Priorities for Scenario Development (these are goals, not necessarily outcomes):**
 1. *Continual safe storage of LW in tanks and vitrified canisters in storage.*
 2. *Risk reduction through waste disposition, i.e., maximizing processing of waste and completing the Liquid Waste mission in 2037.*
 3. *Completion of waste removal from H-Tank Farm tanks in the water table (i.e., Type I and Type II tanks).*
 4. *Support Accelerated Basin De-inventory (ABD)*
- **Funding:**
 - Funding for the Liquid Waste program is provided from PBS-14C
 - Additional funding (other than PBS-14C) will be provided to support
 - *Fast Critical Assembly (FCA) disposition*
 - *Conversion of Tank 42 for sludge batch preparation service*
- **Accelerated Basin Deinventory (ABD)**
 - LW Plan is consistent with current ABD projections
 - Assume that ABD transfers will be supported only to the degree that they do not impact the overall LW mission (i.e. completion in 2037)
 - *The final ABD discard will be received no later than February 2034 to avoid mission impact*
 - Fissile loading in glass is allowed to exceed 2,500 g/m³ after Sludge Batch 11
 - Alleviate sludge processing constraint by converting Tank 42 to a sludge batch prep tank

Key Milestone	Rev 23
Final Inter-area transfer (FTF waste removal complete)	2032
Final Type I and II tanks complete operational closure	2032
Complete salt waste treatment through SWPF	2035
Complete sludge waste treatment through DWPF	2036
Date last LW facility turned over to D&D	2037
Total number of canisters produced	8,113
Salt Solution Processed	113 Mgal
Number of SDUs	12

Next Generation Solvent (NGS) is implemented in 2024 to enable processing at ~9 Mgal/yr starting in FY25

Fiscal Year	SWPF Production (Mgal)
FY23	4.75
FY24	5.80
FY25	8.31
FY26	8.83
FY27	8.85
FY28	6.65
FY29	5.93
FY30	8.92
FY31	9.12
FY32	8.78
FY33	9.00
FY34	8.88
FY35	3.13


Key Improvements



- **Improve filtration rate at SWPF**
- **Decrease monosodium titanate (MST) strike time and quantity of MST added**
- **Increase Solvent Extraction 100% throughput to 28 gpm from 21.6 gpm**
 - This will be achieved with the deployment of NGS.
- **Limit lost production at SWPF resulting from close coupling with DWPF through a combination of:**
 - Decreased strip effluent (SE) volume (enabled by NGS)
 - Increased DWPF plant availability
 - Accelerated strip effluent consumption in DWPF
 - Increased strip effluent consumption flexibility
 - *more strip effluent per Sludge Receipt and Adjustment Tank (SRAT) Batch*
 - *Strip Effluent Feed Tank (SEFT) to Slurry Mix Evaporator (SME)*
 - *Strip Effluent lag storage*
 - Increased MST/Sludge Solids (SS) consumption flexibility (volume of MST/SS per SRAT batch, availability of MST/SS lag storage)
- **Improve DWPF recycle management within DWPF through a combination of:**
 - Decrease/eliminate sample wait time
 - Decrease/eliminate permanganate strike time
 - Provide redundant Recycle Collection Tank capability

SWPF Improvements

- ASP Alpha Strike Process
- Ci Curies
- CSS Clarified Salt Solution
- CSSX Cesium Side Solvent Extraction
- DSS Decontaminated Salt Solution
- DWPF Defense Waste Processing Facility
- MST Monosodium Titanate
- NGS Next Generation Solvent
- PRFT Precipitate Reactor Feed Tank
- SE Strip Effluent
- SEFT Strip Effluent Feed Tank
- SME Slurry Mix Evaporator
- SRAT Sludge Receipt and Adjustment Tank
- SWPF Salt Waste Processing Facility
- VFD Variable Frequency Drive




Note:
The SWPF processing rate line is not to calendar scale.

DWPF Improvements


6/01/2023

<i>Schedule for Remaining Non-Compliant Tanks</i>		
Milestone Date	Preliminary Cease Waste Removal	Operational Closure
	(№ of Tanks)	(№ of Tanks)
12/31/2023	—	—
12/31/2024	1	—
12/31/2025	3	—
12/31/2026	2	—
12/31/2027	2	—
12/31/2028	—	3
12/31/2029	2	—
12/31/2030	1	2
12/31/2031	—	3
12/31/2032	—	1
12/31/2033	—	2
12/31/2034	1	—
12/31/2035	1	—
12/31/2036	1	1
12/31/2037	2	4


Results (Preliminary Cease Waste Removal)




Results (Operational Closures)




Preliminary Cease Waste Removal



Operational Closure



Opportunities to Accelerate Tank Closures



- Funding applied to risk reduction as priority
- Opportunities exist to accelerate Operational Closure of nearly all remaining tanks

Questions



Liquid Waste System
Plan Revision 23

LW System Plan—Rev 23 Summary

SRMC-LWP-2023-00001
March 2023

