



Savannah River
Remediation

We do the right thing.

Savannah River Remediation



Cost Savings Initiatives (CSI) Process


Pete Hill
Project Integration and Planning
Savannah River Remediation

February 21, 2012

SRR-LWP-2012-00013

- To fulfill Savannah River Site Citizens Advisory Board 2012 Waste Management Committee Work Plan topic

Liquid Waste System




Regulatory Drivers

- Federal Facilities Agreement (FFA)
 - Requires the 22 remaining old-style tanks to be operationally closed by the end of FY2022
- Site Treatment Plan (STP)
 - Requires *“removal of the backlogged and currently generated waste inventory by 2028”*

SRR Funding Profile

Funding Profile and Planning Case



	FY12	FY13	FY14	FY15
■ Funding/Planning Case	\$581.3	\$575.1	\$550.4	\$551.3
■ System Plan Revision 16	\$759	\$718	\$674	\$563

Note that GWSB# 3 not included in the funding profile

- All Liquid Waste activities are placed on an Integrated Priority List
- In the past, the funding line would be moved up or down the list to match the funding allocation
 - everything below the line was cut
- This would have eliminated all project work
 - waste removal to provide feed to Defense Waste Processing Facility
 - tank closures
 - preparations for Salt Waste Processing Facility (SWPF) startup
- A new approach was needed
 - that can be executed with high confidence
 - without reliance on new technologies or regulatory relief

4 Step Plan

1.Scope and Price the Just in Time (JIT) Compliant Case

- eliminate everything that is not needed to support regulatory commitments, employee development and safety
- schedule what remains on a Just in Time basis

2.Add new scope and pricing not in the current contract

3.Compare JIT Compliant Case cost to expected funding

4.Priority Add Backs (PABs)

- Use unallocated funding to “buy back” program acceleration or to reduce programmatic risk

JIT Compliant Case + PABs = Recommended Case

- New technologies will be pursued, but treated as opportunities


Scope to meet regulatory requirements JIT

1. Surveillance and Maintenance
2. Immobilize sludge to meet the STP & FFA JIT
 - adjust canister production to finish Sep 2028 which is an average of 275 cans/year with melter outages
 - adjust Glass Waste Storage Building (GWSB) #3 schedule to match canister production
3. Immobilize salt to meet the STP & FFA JIT
 - Rely on SWPF (Small Column Ion Exchange not needed for JIT)
4. Close tanks to meet the FFA JIT
 - defer tank closures so that the FFA is met JIT in FY2022
5. Receive waste from other site missions

Priority Add Back Guide


- Mega SDUs and Control Room Consolidation
(Return On Investment < 3-4 years)
- Mature Tank 48 alternative treatment technology
- Accelerate closure of old-style sludge tanks (unrestrained by SWPF)
- • Deploy Small Column Ion Exchange to reduce SWPF risk (late start, low throughput)
- Accelerate DWPF to finish Dec 2026 (275 > 320 cans/yr)
- Additional acceleration of tank closures as increased salt processing allows
- Start Tank 48 chemical destruction field modifications
- Life Cycle acceleration per LWSP rev. 16

Tank Closure Summary



Mega SDUs

- **Replace current Salt Disposal Units (SDUs) design with a Mega-SDU design**
- **Each Mega-SDU will provide disposal capacity equivalent to approximately 10 previously planned SDU cells.**
- **Benefit**
 - Reduces project costs associated with construction installation materials and schedules
- **Cost savings**
 - ~\$97M from FY12-FY17
 - ~\$487M lifecycle




Control Room Consolidation

- **Combines 4 separate control rooms into one Consolidated Control Room**
- **Benefits**
 - Improved safety environment
 - Enhanced conduct of operations and command/control
 - Simplified communications
 - Consolidate and standardize operator interface
 - Integrated computer system
- **Cost savings**
 - ~\$21M for FY12-FY17
 - ~\$54M lifecycle



Projected Life Cycle Savings at Expected Funding



The Recommended Strategy supports:

- **FFA compliance**
- **STP compliance**
 - All salt and sludge processed by 2026
- **Major portion of Life Cycle Cost savings preserved**
 - 4 years at \$2B
- **Maintains the option for further Life Cycle acceleration with additional investment**